BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK :CONSTRUCTION OF MARRIAGE COMMUNITY HALL

MEASUREMENT SHEET - Third Final Bill

Agency	Sri H.V.Onkarappa Class-1 PWD Contractor,#27,Taralabalu Enclave,Near Police Station,Yelahanka,Bangalore-64

Measurements	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Chainage								
From To								
Item No 62	Providing and fixing granite flooring in combination of 19mm thick (Avg) gang saw water cut LAKARED granite with 86% and with 14% of 19mm thicl (avg) Black granite in CM 1:4 proportion with a coat of rough plastering using CM 1:4, cut to required shape, pattern with paper joints, finished with cement mortar using white cement and colour pigments to match the colour of slab making through jointing with sealant, grooves in joints including cost of curing etc., complete including cost and conveyance of all materials, labour for all items of work, HOM of equipment etc., complete as per specification.Ground floor							
	Ground Floor							
	Dining hall	Sqm	1	11.33	11.66		132.1	
	Door jamb bottom	Sqm	1	2	0.25		0.5	
		Sqm	1	1.73	0.25		0.4	
		Sqm	1	2.18	0.25		0.5	
		Sqm	2	0.9	0.25		0.5	
	Deduction							
		Sqm	1	1.1	-0.7		-0.8	
			4	0.71	-0.33		-0.9	
	First Floor							
	Stage	Sqm	1	5.8	8.2		47.56	
	Rooms		2	2.9	2.95		17.11	
	office room		1	2.8	4.25		11.9	
	Staircase opposite		1	8.1	3.15		25.515	
	Hall		1	14.8	11.4		168.72	
	corner		1	2.25	1.2		2.7	
	Door Jamb		3	0.25	0.90		0.675	
	Entrancre		1	0.25	1.95		0.4875	
	Deduction		6	0.71	-0.33		-1.4058	
						Total	**405.6**	

checked 12/2

checked 12/2

CONTRACTOR

RUDRAPRASAD CONS BANGALORE PMC

12/2

ASSISTANT ENGINEER

12/2

ASSISTANT EXECUTIVE ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK :CONSTRUCTION OF MARRIAGE COMMUNITY HALL

MEASUREMENT SHEET - Third Final Bill

Agency	Sri H.V.Onkarappa Class-1 PWD Contractor,#27,Taralabalu Enclave,Near Police Station,Yelahanka,Bangalore-64

Measurements	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Chainage								
From To								
Item No 63	Providing and fixing granite flooring in combination of 19mm thick (Avg) gang saw water cut LAKARED granite with 86% and with 14% of 19mm thicl (avg) Black granite in CM 1:4 proportion with a coat of rough plastering using CM 1:4, cut to required shape, pattern with paper joints, finished with cement mortar using white cement and colour pigments to match the colour of slab making through jointing with sealant, grooves in joints including cost of curing etc., complete including cost and conveyance of all materials, labour for all items of work, HOM of equipment etc., complete as per specification.Second floor							
	Second Floor							
	Room 1	Sqm	1	3.4	2.93		10.0	
		Sqm	1	1.94	1		1.9	
	Room 2	Sqm		3.4	2.93		10.0	
		Sqm	1	1.94	1		1.9	
	Room3	Sqm	1	4.3	3.4		14.6	
		Sqm	1	1.7	1.75		3.0	
	Corridor	Sqm	1	5.65	1.88		10.6	
	Staircase Opposite side	Sqm	1	3.4	2.05		7.0	
	Room4	Sqm	1	3.4	2.95		10.0	
				1.4	1		1.4	
	Room5	Sqm	1	3.4	4.35		14.8	
			1	1.4	1		1.4	
	Room6	Sqm	1	3.4	4.4		15.0	
				1.4	1		1.4	
	Room7	Sqm	1	2.4	2.9		7.0	
		Sqm		2.4	1		2.4	
	Corridor	Sqm					0.0	
		Sqm	1	5.9	1.7		10.0	
		Sqm	1	11.55	4.55		52.6	
		Sqm	1	16	1.65		26.4	
	Door Jamb Bottom	Sqm	7	0.9	0.2		1.3	
		Sqm	1	2.93	0.25		0.7	
						Total	203.3	

Checked.

CONTRACTOR

PMC

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK :CONSTRUCTION OF MARRIAGE COMMUNITY HALL

MEASUREMENT SHEET - Third Final Bill

Agency		Sri H.V.Onkarappa Class-1 PWD Contractor,#27,Taralabalu Enclave,Near Police Station,Yelahanka,Bangalore-64							
Measurements		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Chainage									
From	To								
Item No 64		Providing and laying Hassan Green granite flooring for staircase, treads and rises using pre polished 20 mm thick water cut green Granite slab laid over existing cement concrete bed in CM 1:3, average 20mm thick including full rounding for nosing , cutting 3 line grooves not more than 2 mm wide for antiskidding, curing etc.,complete., (Sl. No. 4.51, Page No. 109), (SR 2016-2017),ground floor							
		Staircase							
		Tread	Sqm	17	1.15	0.3		5.9	
		Riser	Sqm	20	1.15	0.15		3.5	
		Landing	Sqm	2	1.10	1.2		2.6	
							Total	**11.96**	

Checked.

15/2

RUDRAPRASAD CONSULTANTS BANGALORE PMC

CONTRACTOR

12/2

ASSISTANT ENGINEER

12/2

ASSISTANT EXECUTIVE ENGINEE

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK :CONSTRUCTION OF MARRIAGE COMMUNITY HALL

MEASUREMENT SHEET - Third Final Bill

Agency		Sri H.V.Onkarappa Class-1 PWD Contractor,#27,Taralabalu Enclave,Near Police Station,Yelahanka,Bangalore-64							
Measurements		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Chainage									
From	To								
Item No 65		Providing and laying Hassan Green granite flooring for staircase, treads and rises using pre polished 20 mm thick water cut green Granite slab laid over existing cement concrete bed in CM 1:3, average 20mm thick including full rounding for nosing , cutting 3 line grooves not more than 2 mm wide for antiskidding, curing etc.,complete., (Sl. No. 4.51, Page No. 109), (SR 2016-2017), First floor							
		Staircase							
		Tread	Sqm	17	1.15	0.3		5.9	
		Riser	Sqm	20	1.15	0.15		3.5	
		Landing	Sqm	2	1.10	1.2		2.6	
							Total	**11.96**	

CONTRACTOR

PRASAD CONSULTANTS BANGALORE PMC

ASSISTANT ENGINEER

12/2

ASSISTANT EXECUTIVE ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK :CONSTRUCTION OF MARRIAGE COMMUNITY HALL

MEASUREMENT SHEET - Third Final Bill

Agency		**Sri H.V.Onkarappa Class-1 PWD Contractor,#27,Taralabalu Enclave,Near Police Station,Yelahanka,Bangalore-64**							
Measurements		**Description of Item**	**Unit**	**No**	**Length (m)**	**Breadth (m)**	**Depth (m)**	**Quantity**	**Remarks**
Chainage									
From	**To**								
Item No 66		Providing and laying Hassan Green granite flooring for staircase, treads and rises using pre polished 20 mm thick water cut green Granite slab laid over existing cement concrete bed in CM 1:3, average 20mm thick including full rounding for nosing , cutting 3 line grooves not more than 2 mm wide for antiskidding, curing etc.,complete., (Sl. No. 4.51, Page No. 109), (SR 2016-2017), Second Floor							
		Staircase							
		Tread	Sqm	17	1.15	0.3		5.9	
		Riser	Sqm	20	1.15	0.15		3.5	
		Landing	Sqm	2	1.10	1.2		2.6	
							Total	**11.96**	

CONTRACTOR

BUDRAPRASAD CONSULTANTS BANGALORE PMC

12/2

ASSISTANT ENGINEER

12/2

ASSISTANT EXECUTIVE ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK :CONSTRUCTION OF MARRIAGE COMMUNITY HALL

MEASUREMENT SHEET - Third Final Bill

Agency	Sri H.V.Onkarappa Class-1 PWD Contractor,#27,Taralabalu Enclave,Near Police Station,Yelahanka,Bangalore-64

Measurements	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Chainage								
From To								
Item No 70	Providing and fixing 20mm thick gang saw water cut LAKARED granite in CM 1:4 proportion with a coat of rough plastering using CM 1:4, cut to required shape, pattern with paper joints, finished with cement mortar using white cement and colour pigments to match the colour of slab making through jointing with sealant, grooves in joints including cost of curing etc., complete including cost and conveyance of all materials, labour for all items of work, HOM of equipment etc., complete as per specification ,Ground floor							
	Wall Cladding							
	Ground Floor							
	Kitchen	Sqm	1	31.20		2.10	65.52	
	Gas bank	Sqm	1	9.20		2.10	19.32	
	Store Room	Sqm	1	11.8		2.10	24.78	
	Dinning Hall	Sqm	1	45.73		2.10	96.033	
	Lobby	Sqm	1	13.70		2.10	28.77	
	Staircase down	Sqm	1	2.40		2.00	4.8	
		Sqm	1	6.2		1.10	6.82	
	Door Jamb	Sqm	11	0.25		2.10	5.775	
	Window Jamb	Sqm						
	W	Sqm	20	0.15		1.63	4.89	
	W	Sqm	10	0.15		1.720	2.58	
	W1	Sqm	8	0.15		1.630	1.956	
	W1	Sqm	4	0.15		1.100	0.66	
	COLUMN	Sqm	8	0.33		2.100	5.544	
		Sqm	8	0.71		2.100	11.928	
	Staicase	Sqm	1	10.10		2.100	21.21	
	Deduction							
	D	Sqm	1	2.00		-2.100	-4.2	
	D1	Sqm	1	1.73		-2.100	-3.633	
	D2	Sqm	1	2.18		-2.100	-4.578	
	D3	Sqm	2	0.90		-2.100	-3.78	
	W	Sqm	10	1.72		-1.630	-28.036	
	W1	Sqm	4	1.10		-1.630	-7.172	
	Wall Cladding							
	First Floor							
	Lobby	Sqm	1	31.20		2.10	65.52	
	Office	Sqm	1	14.90		2.10	31.29	
	Hall	Sqm	1	32.30		2.10	67.83	
	Room	Sqm	2	12.20		2.10	51.24	
	Stage	Sqm	1	25.52		2.10	53.59	
	Column	Sqm	6	0.71		2.1	8.95	
		Sqm	6	0.33		2.1	4.16	
	Entance Door Jamb	Sqm	2	0.30		2.10	1.26	

CONTRACTOR

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK :CONSTRUCTION OF MARRIAGE COMMUNITY HALL

MEASUREMENT SHEET - Third Final Bill

Agency		Sri H.V.Onkarappa Class-1 PWD Contractor,#27,Taralabalu Enclave,Near Police Station,Yelahanka,Bangalore-64							
Measurements		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Chainage									
From	To								
		Door jamb	Sqm	6	0.25		2.10	3.15	
		Window Jamb	Sqm	30	0.15		1.63	7.34	
		Window Jamb	Sqm	15	0.15		1.72	3.87	
		Staircase	Sqm	1	10.10		2.10	21.21	
		Skirting							
		Stage	Sqm	1	8.20		0.30	2.46	
		Deduction							
		W	Sqm	15	1.72		-1.63	-42.05	
		D	Sqm	3	0.90		-2.10	-5.67	
		D	Sqm	2	0.70		-2.10	-2.94	
		Entrance Door	Sqm	1	1.95		-2.10	-4.10	
							Total	**516.29**	

CONTRACTOR

PRASAD CONSULTANTS BANGALORE PMC

ASSISTANT ENGINEER

12/2

ASSISTANT EXECUTIVE ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK :CONSTRUCTION OF MARRIAGE COMMUNITY HALL

MEASUREMENT SHEET - Third Final Bill

Agency	Sri H.V.Onkarappa Class-1 PWD Contractor,#27,Taralabalu Enclave,Near Police Station,Yelahanka,Bangalore-64							
Measurements	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Chainage From To								
Item No 71	Providing and fixing 20mm thick gang saw water cut LAKARED granite in CM 1:4 proportion with a coat of rough plastering using CM 1:4, cut to required shape, pattern with paper joints, finished with cement mortar using white cement and colour pigments to match the colour of slab making through jointing with sealant, grooves in joints including cost of curing etc., complete including cost and conveyance of all materials, labour for all items of work, HOM of equipment etc., complete as per specification ,Second floor							
	Wall Cladding							
	Second Floor							
	Hall	Sqm	1	50.90		2.10	106.89	
	Column	Sqm	10	0.33		2.1	6.93	
		Sqm	10	0.77		2.1	16.17	
	Door Jamb	Sqm	2	0.25		2.1	1.05	
	Window Jamb	Sqm	4	1.63		0.15	0.98	
		Sqm	4	1.72		0.15	1.03	
	Staircase	Sqm	1	10.1		2.1	21.2	
	Skirting							
	Room	Sqm	2	12.80		0.10	2.6	
	Room	Sqm	3	15.50		0.10	4.7	
	Room	Sqm	1	15.1		0.10	1.5	
	Room	Sqm	1	12.8		0.10	1.3	
	Corridor	Sqm	1	13.7		0.1	1.4	
	Deduction							
	D1	Sqm	6	0.9		-2.1	-11.3	
	Window	Sqm	2	1.73		-1.63	-5.6	
	D1	Sqm	6	0.9		-2.1	-11.3	
	Entrance door	Sqm	1	2.9		-2.1	-6.1	
	D2	Sqm	6	0.75		-0.1	-0.5	
						Total	**130.77**	

CONTRACTOR

PMC

ASSISTANT ENGINEER

12/2

ASSISTANT EXECUTIVE ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK :CONSTRUCTION OF MARRIAGE COMMUNITY HALL

MEASUREMENT SHEET - Third Final Bill

Agency		Sri H.V.Onkarappa Class-1 PWD Contractor,#27,Taralabalu Enclave,Near Police Station,Yelahanka,Bangalore-64							
Measurements		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Chainage									
From	To								
Item No 78		Providing and fixing in position anodized aluminium windows and ventilators as per approved drawings with sliding shutters using double track window frame section of size 61.85x31.75mm with 1.2mm thick, bottom section weight 0.695 kg/m, sides and top sections 1.3 mm. thick weight 0.659 kg/m; and shutter comprising top and bottom section of size 40mmx18mm, 1.25mm thick 0.417 kg./m; shutter outer side 40mm x 18mm, 1.25mm thick weight 0.417 kg/m, shutter interlock section 40mmx26.7mm, 1.1mm thick, weight 0.469 kg/m. the shutters mounted on nylon rollers with approved quality of fixtures such as aluminium handles tower bolts etc. and providing and fixing 5.5mm. thick plain glass for shutters fitted with rubber beading aluminium sections anodised 12 to 15 microns, including cutting to required length, joints mitred subdividing the frame tenonned and rivetted in the assembled frame stiffened with end clips at corners angles etc., and fixed to the walls, lintels, floor beams/cills as the case may be with necessary steels crews, raul plugs, or teak wood gatties including cutting masonry or concrete and making good the original surface using cement mortar, aluminium sections pretreated for removal of any rust and coated with greasy for non adhesion of mortor and other sticky materials: (this coating should be cleaned after installation) including cost of materials, labour charges, HOM of machineries complete as per specifications. Ground floor							
		Ground Floor							
		Window	Sqm	13	1.63		1.72	36.45	
							Total	**36.45**	

CONTRACTOR

PMC UDRAPRASAD CONSULTANTS BANGALORE

ASSISTANT ENGINEER 13/2

ASSISTANT EXECUTIVE ENGINEER 13/2

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK :CONSTRUCTION OF MARRIAGE COMMUNITY HALL

MEASUREMENT SHEET - Third Final Bill

Agency	Sri H.V.Onkarappa Class-1 PWD Contractor,#27,Taralabalu Enclave,Near Police Station,Yelahanka,Bangalore-64							
Measurements	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Chainage From	To							
Item No 79	Providing and fixing in position anodized aluminium windows and ventilators as per approved drawings with sliding shutters using double track window frame section of size 61.85x31.75mm with 1.2mm thick, bottom section weight 0.695 kg/m, sides and top sections 1.3 mm. thick weight 0.659 kg/m; and shutter comprising top and bottom section of size 40mmx18mm, 1.25mm thick 0.417 kg./m; shutter outer side 40mm x 18mm, 1.25mm thick weight 0.417 kg/m, shutter interlock section 40mmx26.7mm, 1.1mm thick, weight 0.469 kg/m. the shutters mounted on nylon rollers with approved quality of fixtures such as aluminium handles tower bolts etc. and providing and fixing 5.5mm. thick plain glass for shutters fitted with rubber beading aluminium sections anodised 12 to 15 microns, including cutting to required length, joints mitred subdividing the frame tenonned and rivetted in the assembled frame stiffened with end clips at corners angles etc., and fixed to the walls, lintels, floor beams/cills as the case may be with necessary steels crews, raul plugs, or teak wood gatties including cutting masonry or concrete and making good the original surface using cement mortar, aluminium sections pretreated for removal of any rust and coated with greasy for non adhesion of mortor and other sticky materials: (this coating should be cleaned after installation) including cost of materials, labour charges, HOM of machineries complete as per specifications. First floor							
		First Floor						
		Window	Sqm	15	1.63		1.72	42.05
							Total	**42.05**

RUDRAPRASAD CONSULTANTS BANGALORE PMC

CONTRACTOR

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEE

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK :CONSTRUCTION OF MARRIAGE COMMUNITY HALL

MEASUREMENT SHEET - Third Final Bill

Agency	Sri H.V.Onkarappa Class-1 PWD Contractor,#27,Taralabalu Enclave,Near Police Station,Yelahanka,Bangalore-64							
Measurements	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Chainage From To								
Item No 93	Providing 18 mm thick Cement Plaster in single coat with cement mortar 1:6, to brick masonry Iincluding rounding off corners wherever require smooth rendering, : Providing aand removing scaffolding, including cost of materials, labour, curing complete as per specifications.Extra for providing and mixing waterproofing compound in cement plaster work at one kg per bag or in the proportion recommended by the manufacturers, for cement mortar 1:4, 18mm thick cost of materials complete as per specifications. Ground floor							
	External Plastering							
	Ground floor							
	North and Southernside wall	Sqm	2	21.05		3	126.3	
	Eastern and western side wall	Sqm	2	15		3	90	
	Colum projection	Sqm	14	0.3		3	12.6	
	Deduction							
	W	Sqm	11	1.8		-1.6	-15.84	
			(11*1.8*1.6)/2=15.84					
	W1	Sqm	4	1.2		-1.6	-3.84	
			(4*1.2*1.6)/2=3.84					
	V	Sqm	8	0.6		-0.6	-1.44	
			(8*0.6*0.6)/2=1.44					
	MD	Sqm	1	2		-2.8	-5.6	
	D1	Sqm	1	0.9		-2.1	-1.89	
						Total	200.29	

CONTRACTOR

SUDRAPRASAD CONSULTANTS BANGALORE BMC

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE EN

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK :CONSTRUCTION OF MARRIAGE COMMUNITY HALL

MEASUREMENT SHEET - Third Final Bill

Agency		Sri H.V.Onkarappa Class-1 PWD Contractor,#27,Taralabalu Enclave,Near Police Station,Yelahanka,Bangalore-64							
Measurements		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Chainage									
From	To								
Item No 94		Providing 18 mm thick Cement Plaster in single coat with cement mortar 1:6, to brick masonry Iincluding rounding off corners wherever require smooth rendering, : Providing aand removing scaffolding, including cost of materials, labour, curing complete as per specifications.Extra for providing and mixing waterproofing compound in cement plaster work at one kg per bag or in the proportion recommended by the manufacturers, for cement mortar 1:4, 18mm thick cost of materials complete as per specifications. First floor							
		External Plastering							
		First floor							
		North and Southernside wall	Sqm	2	21.05		3	126.3	
		Eastern and western side wall	Sqm	2	15		3	90	
		Colum projection	Sqm	14	0.3		3	12.6	
		Deduction							
		W	Sqm	13	1.8		-1.6	-18.72	
				(13*1.8*1.6)/2=18.72					
		W1	Sqm	1	1.72		-1.2	-1.032	
				(1*1.72*1.2)/2=1.032					
		W1	Sqm	2	1.2		-1.6	-1.92	
				(2*1.2*1.6)/2=1.92					
		V	Sqm	4	0.6		-0.6	-0.72	
				(4*0.6*0.6)/2=0.72					
		MD	Sqm	1	2		-2.8	-5.6	
							Total	**200.908**	

RUDRAPRASAD CONSULTANTS BANGALORE

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK :CONSTRUCTION OF MARRIAGE COMMUNITY HALL

MEASUREMENT SHEET - Third Final Bill

Agency		Sri H.V.Onkarappa Class-1 PWD Contractor,#27,Taralabalu Enclave,Near Police Station,Yelahanka,Bangalore-64							
Measurements		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Chainage									
From	To								
Item No 95		Providing 18 mm thick Cement Plaster in single coat with cement mortar 1:6, to brick masonry Iincluding rounding off corners wherever require smooth rendering, : Providing aand removing scaffolding, including cost of materials, labour, curing complete as per specifications.Extra for providing and mixing waterproofing compound in cement plaster work at one kg per bag or in the proportion recommended by the manufacturers, for cement mortar 1:4, 18mm thick cost of materials complete as per specifications. Second floor							
		External Plastering							
		Second floor							
		North and Southernside wall	Sqm	2	21.05		3	126.3	
		Eastern and western side wall	Sqm	2	19		3	114	
		Deduction							
		W	Sqm	10	1.8		-1.6	-14.4	
				(10*1.8*1.6)/2=14.4					
		W1	Sqm	4	1.2		-1.6	-3.84	
				(4*1.2*1.6)/2=3.84					
		V	Sqm	9	0.6		-0.6	-1.62	
				(9*0.6*0.6)/2=1.62					
							Total	**220.44**	

CONTRACTOR

RUDRAPRASAD CONSULTANTS BANGALORE PMC

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGIN

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK :CONSTRUCTION OF MARRIAGE COMMUNITY HALL

MEASUREMENT SHEET - Third Final Bill

Agency		Sri H.V.Onkarappa Class-1 PWD Contractor,#27,Taralabalu Enclave,Near Police Station,Yelahanka,Bangalore-64							
Measurements		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Chainage									
From	To								
Item No 96		Providing 18 mm thick Cement Plaster in single coat with cement mortar 1:6, to brick masonry Iincluding rounding off corners wherever require smooth rendering, : Providing aand removing scaffolding, including cost of materials, labour, curing complete as per specifications.Extra for providing and mixing waterproofing compound in cement plaster work at one kg per bag or in the proportion recommended by the manufacturers, for cement mortar 1:4, 18mm thick cost of materials complete as per specifications.Parapet wall							
		Parapet wall	Sqm	2	36.05		1.3	93.7	
							Total	**93.7**	

CONTRACTOR

SUDHARAPRASAD CONSULTANTS BANGALORE

ASSISTANT ENGINEER

16/1

ASSISTANT EXECUTIVE ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK :CONSTRUCTION OF MARRIAGE COMMUNITY HALL

MEASUREMENT SHEET - Third Final Bill

Agency		Sri H.V.Onkarappa Class-1 PWD Contractor,#27,Taralabalu Enclave,Near Police Station,Yelahanka,Bangalore-64							
Measurements		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Chainage									
From	To								
Item No 97		Providing 15mm thick cement plaster in single coat with cement mortar 1:6, to brick masonry including rounding off corners wherever required smooth rendering, Providing and removing scaffolding, including cost of materials, labour, curing etc. complete as per specifications. ,Ground floor							
		Internal Plastering							
		Ground Floor							
		Kitchen	Sqm	1	31.20		0.90	28.08	
		Gas bank	Sqm	1	9.20		0.90	8.28	
		Store Room	Sqm	1	11.8		0.90	10.62	
		Dinning Hall	Sqm	1	45.73		0.90	41.157	
		Lobby	Sqm	1	13.70		0.90	12.33	
		Column	Sqm	4	1.30		0.90	4.68	
							Total	**105.15**	

RUDRAPRASAD CONSULTANTS BANGALORE RMG

CONTRACTOR

15/11

ASSISTANT ENGINEER

16/11

ASSISTANT EXECUTIVE ENGINEER